

MANCHESTER ROAD GREAT STREET COMMITTEE

July 23, 2014

The regular meeting of the Great Streets Committee held at the West St. Louis County Chamber of Commerce offices, was called to order by Chairman Craig Larson at 3:30 p.m.

Those in attendance were:

Dr. Craig Larson, Chairman	Mayor Tim Woerther, Wildwood	Bill Schwer, Ellisville City Manager
Mayor Tim Pogue, Ballwin	Ryan Thomas, Wildwood City Engineer	Ada Hood, Ellisville Planner
Bob Kuntz, Ballwin City Administrator	Dan Dubruiel, Wildwood City Administrator	Michelle Voegele, MoDOT
John Bopp, West St. Louis County Chamber of Commerce Member	John Sullivan, West St. Louis County Chamber of Commerce President	Frank Karr, Business Executive Group

Dr. Larson opened the meeting and the group approved the June 23, 2014 minutes.

Bill summarized the information from the pre-construction meeting held on July 21, 2014. Ryan Thomas added information related to the enhancement project.

- Early notice to proceed issued on 7-7-14.
- They will complete westbound pavement from Hwy 141 to Holloway (minimum) by 11-1-14.
- All pavement to be completed by 8-1-15.
- Enhancements done by 12-1-15.
- May start enhancement work (retaining walls) prior to end of year depending on availability.
- Expected start date is 8-11-14. Work will consist of pavement repair, curbs and ramps, in advance of resurfacing. Resurfacing will occur through the month of October.
- No schedule yet.
- They will have a cloud site with construction project information. Interested persons must request access and view site information. Ryan agreed to notify everyone once the site is up.

- All lane work will occur in the evening. Work occurring during the day will be off the right of way.
- MoDOT agreed to add the alternative work, if cities agree to pay cost. Krupp honored the bid quote for price of alternative work. MoDOT is working on agreements for this work with the cities.
- Ballwin and Ellisville will move forward with the bollards as add alternates. Wildwood is still discussing their bollard light alternate (they may end up doing the work outside of MoDOT's contract). Wildwood will not be adding the additional landscape.

The group discussed publicity for the start of construction. It was decided that construction information would be provided to the public and that we would wait on the ribbon cutting until project completion. The cities would put up "Great Streets Project" signs. The cities would coordinate and collaborate on the message and location of the signs. The Chamber would work with the press for a press release.

The group discussed meetings moving forward. Michelle agreed to forward a monthly construction status update. The group agreed to meet again on September 29th at 3:30PM.

The meeting adjourned at 4:10PM.